



## PROPOSITIONS S & N FACILITIES UPDATE – May 2011

### Revvng up for the summer!


To keep our City College community updated on campus construction, below you will find a status report on the construction activities occurring as part of the \$1.555 billion Propositions S and N construction bond program. These include important infrastructure improvements, the Arts & Humanities and Business Technology buildings, and the Math & Social Sciences building. We hope to see you at the groundbreaking ceremony for Math & Social Science on May 24. Thank you for your continued patience during construction.

*David Umstot, PE, Vice Chancellor, Facilities Management*

### Arts & Humanities/Business Technology Buildings



We are about 10 months into construction of the Arts & Humanities and Business Technology classroom buildings, with the demolition and grading behind us, and vertical construction now beginning. The concrete contractor has completed the crane foundations, and the cranes should be erected by the end of May. This project, along with the neighboring Math & Social Sciences project and pending Science Building project, will have four [tower cranes](#) in place to assist with steel erection as this diagram shows. Faculty and staff continue to work on the selection of interior finishes and furniture, fixtures and equipment. Many thanks for the time and dedication to this important process.



*This tower crane at the Math & Social Sciences building job site will be among four cranes operating concurrently.*




## Math & Social Sciences

Construction is moving very quickly on the new Math & Social Sciences building. Foundation work is winding down and the concrete walls are going up rapidly. You may have noticed column forms being erected for the future parking structure. The erection of concrete walls for the classroom building has started and will continue in the weeks ahead. We will have the ceremonial 'groundbreaking' for this project on May 24. It was delayed to accommodate spring break, the recent White House Summit and commencement, but please plan on joining us to celebrate the kick-off of this project. We are currently tracking late September 2012 for construction completion, with FF&E installation and move-in to follow for a January 2013 opening.



## Science Building

We are expecting approval by the Division of the State Architect on the Science Building at the end of May. The approval process took longer than expected but we are hoping to begin construction in early September. The Science Building will consist of approximately 77,000 sq. ft. of new construction, and will include a planetarium, classrooms, laboratory space, common areas and associated faculty and staff support space.



## City College Award-Winning Projects

We are very pleased to let you know about two prestigious awards for City College projects.

The Career Technology Center has been honored with the Best Overall Sustainable Design by the California Higher Education Sustainability Conference, beating out projects from throughout the state. The campus 16<sup>th</sup> St. Precise Plan was honored as the best Master Plan by the Community College Facilities Coalition.

Many thanks to faculty, staff, and campus project management team members for their contributions to these important achievements. Congratulations!

## City College Campus Project Management Team

**Campus Project Manager**  
Thomas J. Fine, CCM  
619.388.3096  
[tfine@sdccd.edu](mailto:tfine@sdccd.edu)

**Project Manager**  
Guy Meades  
619.388-3101  
[gmeades@sdccd.edu](mailto:gmeades@sdccd.edu)

**Assistant Project Manager**  
Rachel Fornaca  
619.388.3103  
[rfornaca@sdccd.edu](mailto:rfornaca@sdccd.edu)

**Assistant Project Manager**  
Paul Wraa  
619.388-3189  
[pwraa@sdccd.edu](mailto:pwraa@sdccd.edu)